G. R. S. 58]

Previous references.

File No. 740794-95

191

(LB)

Serial Nos. 1-2

Later references.

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1 — 10

Part B for

SUBJECT.

List of incomplete works requiring appropriation in Kolar District

Indexed :- H. Sreekantaiah

GPB—10,000—23-3-15

(General Serial No. 30.)

OFFICE 1894. 389 20 SEP 94

From

The Deputy Commissioner
Kolar District.

L 726

To

The Chief Secretary to the Dewan
of Mysore.

Dated 15th September 1894

Despatched 19—

Received

Enclosures No. 1.

General No. 1016
No. 215

I have the honor to submit herewith for sanction a statement of District Fund incomplete works requiring appropriation to the extent of Rs 24,784 during the current official year and to state that the list has been approved of by the Local Fund Board at its meeting held on the 21st August 1894 Vide Pro III of the Board's Proceedings a copy of which has been sub

List of Works sanctioned from District Funds in the Kolar District which remained incomplete on the 30th June 1894, and for which appropriations are required for the current official year 1894-95.

Taluq or sub Taluq.	No.	Name of the work.	Amount of estimate	Amount spent up to 30th June 94.	Amount required to complete the work.	Remarks.
Kolar		Repairing Kunte near Andarhalli	50 " "	" " "	50 " "	
		Sinking a well near Billenjere	350 " "	119 1 "	230 15 "	
		Repairing pond near Antarganga Spring	172 10 "	40 " "	132 10 "	
		Sinking a well in the Compound of Civil Hospital	344 " "	154 8 "	74 13 4	The balance to be met from municipal funds.
		Constructing a tunnel of 8 Vents on the Road to Srinivasapur	1500 " "	772 15 "	727 1 "	
		Do. a Masonry Well				

-do-	-do-	at Pahua	1000	"	"	143	13	"	356	3	"	Rs 500 is provided for this work in the Budget for 94-95.
Sinking a well for Holiuwa at Vernahally			30	"	"	"	"	"	30	"	"	
-do-	Mallikundipatna		393	12	"	270	6	"	123	6	"	
Constructing a House for Khana at Vengal			1000	"	"	167	9	"	332	7	"	-do- -do-
Restoring a well near Vengal T. B.			600	"	"	410	4	8	189	11	4	
Opening Kolar Chintamany Road			499	11	4	"	"	"	499	11	4	
Constructing a tunnel of 8 Vents on the above Road			1500	4	8	"	"	"	1500	4	8	
Sinking a well for Hindus at Arlakunte			343	12	"	"	"	"	343	12	"	
-do-	for Holiuwa	-do-	240	"	"	"	"	"	240	"	"	
Constructing a Town Hall			3000	"	"	"	"	"	3000	"	"	
			11524	2	"	208	8	8	8330	14	8	

Bowringpett	Sinking a dip well at Bowringpett	400	"	"	268	13	"	131	3	"		
	-do- -do- in the Compound of Dis- pensary	400	"	"	237	9	"	162	7	"		
	Constructing a Chavady at Ithandahally	120	"	"	"	"	"	120	"	"		
	-do- a tunnel of 2 Vents to Hoskere	198	"	"	194	6	"	3	10	"		
	-do- of 1 Vent -do-	100	"	"	95	3	6	4	12	6		
	Construction of 3 Cinerators	420	"	"	"	"	"	210	"	"	The remaining Rs 210 is to be met from Provincial Funds.	
	-do- of a Cholera shed at Bowringpett	33	"	"	"	"	"	33	"	"		
	-do- of a Chavady at Hunakunda	100	"	"	"	"	"	100	"	"		
	-do- -do- at Nandanapally	100	"	"	"	"	"	100	"	"		
	-do- -do- at Kallahally	100	"	"	"	"	"	100	"	"		
	Repairing Kasba Chavady	456	"	"	"	"	"	456	"	"		
	Constructing a Chavady at Vengasan -dra	120	4	"	"	"	"	120	4	"		
	Sinking a Well at Kondemmahally	115	"	"	"	"	"	115	"	"		
	-do- -do- near Narina Kha	141	12	"	"	"	"	141	12	"		
	-do- -do- - Hulikunda	130	8	"	"	"	"	130	8	"		
	-do- -do- at Tulampully	156	6	"	"	"	"	156	6	"		
		3090	14	"	795	15	6	2084	14	6		

3

Chinkanny	Sinking a well near Doddabommanahally	30	"	"	"	"	"	30	"	"
	- do - near Kunigana hally	32	"	"	23	15	"	8	1	"
	- do - - do - Timmana hally	45	"	"	"	"	"	45	"	"
	- do - - do - Dandupallya	32	"	"	"	"	"	32	"	"
	- do - - do - Timakallu	500	"	"	"	"	"	500	"	"
	- do - - do - Gopalli	400	"	"	78	12	"	321	4	"
	Constructing a Musafar Khana Jadiga - alij	142	"	"	575	9	"	566	7	"
	Repairing pond near Singanayakanahally	100	"	"	"	"	"	100	"	"
	- do - at Mangari	500	"	"	160	"	"	340	"	"
		2881	"	"	838	4	"	2042	12	"
Mulbagal	Sinking a well near Vejalapura	40	"	"	20	"	"	20	"	"
	Constructing a Chavadyat Seppadoor	50	"	"	"	"	"	50	"	"
	Repairing Chavadyat Honne Kere	50	"	"	"	"	"	50	"	"
	Constructing a Chavadyat Byatur Upperikalli	50	"	"	"	"	"	50	"	"
	Repairing Chavadyat Kammarandahally	50	"	"	"	"	"	50	"	"
	Constructing Chavadyat Gorantla	75	"	"	"	"	"	75	"	"

		Opening a Road from Mulubagal to Ramasandra	1000	"	"	100	"	"	900	"	"
		-do- from Mudiamur to Agru	300	"	"	150	"	"	150	"	"
		-do- from Agru to Yedrur	200	"	"	50	"	"	150	"	"
		-do- from Nangali-Naddahalli to Punganur frontier	600	"	"	100	"	"	500	"	"
		Repairing Shankartturtha	500	"	"	196	14	"	303	2	"
			2915	"	"	616	14	"	2298	2	"
Sidlaghatta		Repairing Chavady at Busettahally	100	"	"	"	"	"	100	"	"
		-do- -do- at Jangamakota	100	"	"	"	"	"	100	"	"
		Constructing Chavady at Abalodu	100	"	"	"	"	"	100	"	"
			300	"	"	"	"	"	300	"	"
Chickballapur		Sinking a well at Cellegere	150	"	"	50	10	"	99	6	"
		-do- in the Compound of Taluq Kutcherry	85	"	"	"	"	"	85	"	"
		Repairing pond near Ranganathaswamy temple Kudamagondi	500	"	"	340	"	"	160	"	"
		Sinking a well near Musafar Khana at Punnasagara	150	"	"	"			150	"	"

51

Chickballapur	Constructing a tunnel across Killegunpper Tank	200	"	"	"	"	"	200	"	"
	-do- a tunnel of 3 Vents near Sultan-pet	281	"	"	"	"	"	281	"	"
	-do- -do- at Mandical	802	"	"	"	"	"	802	"	"
	-do- -do- on the road to Nebbur from Mandicalle	480	"	"	"	"	"	480	"	"
	Repairing Chatram at Chickballapur	245	"	"	"	"	"	245	"	"
		2893	"	"	390	10	"	2502	6	"
Bagepally	Sinking a well near Hiranya dasthanam	200	"	"	100	"	"	100	"	"
	-do- near L. F. Dispensary	250	"	"	"	"	"	250	"	"
	Constructing a Mantapam near Billur	500	"	"	221	4	"	278	12	"
	-do- -do- near Gullapalya	400	"	"	201	"	"	199	"	"
	-do- -do- with a well at Gullur	500	"	"	"	"	"	500	"	"
	-do- -do- at Patpalya	500	"	"	"	"	"	500	"	"
	Sinking a well at Kurubin dinnepally	85	"	"	17	6	"	67	12	"
		2435	"	"	539	8	"	1895	8	"
Malur	Sinking a well at Malur	120	"	"	59	10	"	60	6	"

Repairing pond near Tirupattur	200	"	"	32	6	"	169	10	"
Sinking a well at Mastie	99	"	"	11	4	"	87	12	"
Constructing a Chavady at Forta" Kke	100	"	"	"	"	"	100	"	"
-do- -do- at Byranhally	100	"	"	74	6	3	25	9	9
-do- -do- Sautebally	100	"	"	"	"	"	100	"	"
Constructing a Culvert to Damarla -kunte at Mastie	300	"	"	"	"	"	300	"	"
Opening a Road from Tyakal to Ry station	198	"	"	"	"	"	198	"	"
Sinking a well near Halapalya	198	"	"	36	12	"	161	4	"
-do- -do- near Nakenahalli	198	"	"	"	"	"	198	"	"
Opening a Road from Luckkur Station to Malur	198	"	"	"	"	"	198	"	"
-do- -do- from Tirupatti to join Hosur Road.	199	"	"	"	"	"	199	"	"
Repairing Masonjar Khana at Huldenahalli	300	"	"	"	"	"	300		
Sinking a well at Bellare	247	"	"	36	14	"	210	2	"
	2597	"	"	251	4	3	2365	11	9

Sanivarapur	Repairing a well at Yeraluppa	10	8	"	"	"	"	10	8	"
	Constructing a tunnel at Nelatur	499	"	"	62	1	"	136	15	"
	-do- a Chavady at Chaldiganahally	80	"	"	"	"	"	80	"	"
	-do- -do- at Yechampalli	80	"	"	"	"	"	80	"	"
	-do- -do- at Nelavankki	100	"	"	"	"	"	100	"	"
	-do- -do- at Timmanadra	80	"	"	"	"	"	80	"	"
	Improving the old well in Village Sanjevapura	40	"	"	9	15	3	30	"	9
	Constructing a Musa for Khana at Konur	500	"	"	"	"	"	500	"	"
	-do- -do- at Nanjee Rally	500	"	"	"	"	"	500	"	"
	Suppl. Estimate for well near TB at Royalpad.	110	15	2	"	"	"	110	15	2
	Constructing a Musa for Khana near T.B. Royalpad	936	"	"	854	14	7	81	1	5
	-do- a Chavady at Royalpad.	100	"	"	"	"	"	100	"	"
		2736	7	2	926	4	10	809	8	4
Gudibanda	Sinking a well near Venkatkonda Musa for Khana	270	"	"	180	4	"	89	12	"
	Opening the Road from Siddli to Somenahally.	200	"	"	"	"	"	200	"	"
	Constructing a Mine Manitapanna Near Bichanahalli	500	"	"	"	"	"	500	"	"

Opening a Road from Gudibanda to Selodu	400	"	"	"	"	"	400	"	"
Repairing old distillery building at Gudibanda.	24	"	"	"	"	"	24	"	"
	1394	"	"	180	4	"	1213	12	"
	32726	7	2	6618	3	3	24783	9	3

E Marshall
Deputy Commissioner
from Kolar District.

No. 6641-3 RL 896

d 7-22/7/93

CT 23/10/94 Ecdt 23

hi: rec b 96

74-9-1 1894 etc 1116/2'7

Read:- Docket dated 15th September 1894 etc 1116/2'7 from the Dy Comr of the Kolar District submitting a list of incomplete works of 1893-9 undertaken from D. F requiring to be completed during 1894-95 at a cost of Rs 24.783-9-3.

Order thereon

The list received with the above includes sums required for the completion of the marginally noted works, amounting to Rs 532-4-4. The authority sanctioning an estimate for each of the works should be quoted. Pending information, the proposal to complete the remaining works at a cost of Rs 24251-4-11 is sanctioned. To meet the cost the estimated expenditure of the Kolar Circle for 1894-95 will be raised by Rs 24252.

No.	Taluk	Amount required
1	Kolar	Rs 8330-14-8
2	Bowringpett	2084-14-6
3	Chintamani	2042-12-0
4	Mulbagal	2298-2-0
5	Sidlaghatta	300-0-0
6	Chickballapur	2502-6-0
7	Bagepally	1895-8-0
8	Malur	2305-11-9
9	Srinivasapur	1809-8-4
10	Gudibanda	1213-12-0

Total Rs 24.783-9-3

(1) Well in the compound of the Civil Hospital at Kolar } 74-13-4

(2) — do — L-F Dispensary at Bowringpett } 162-7-0

(3) Construction of 3 Incinerators at a cost of Rs 420. of which Rs 210 is to be met from Provincial Funds } 210-0-0

(4) Well in the compound of the Taluk Cutcherry } 85-0-0

532-4-4

24783-9-3
532-4-4
24251-4-11

11

The estimated receipts and expenditure of the D. F. of Kolar for 1894-95 will, as now revised, be as shown hereunder:—

(1) Estimated receipts for 1894-95 = 74,900

2. Actual balance on 1/7/94 = 1,20,965

(3) Total including balance = 1,95,865

(4) Estimated expenditure for 1894-95

A. P. W. to be executed by D P W

(1) as sanctioned in the original Budget Rs 47,194

(2) Amount sanctioned in Pro 1204 by 25/7/94

(3) Special repairs to Chukkallapura 1,000

B. P. W. to be executed by Asst Dep

(1) Sanctions in the original Budget 31,322

(2) Cross sanctions as per details given in the accompanying list 24,252

Civil charges — 22,394

Total estimated expenditure 1,27,366

(5) Estimated closing balance Rs 68499

Issued 16-10-94

For Chief Engr

Received 8-10-94

To

The Dy Com Kolar Dist

Comptroller

Chief Engineer